Electrical Contracting Checklist

Electrical contracting safety audit checklist on proper handling of electrical equipment.

De-Energize

☐ Are electrical appliances grounded?

☐ Are ground fault circuit interrupters installed on each temporary 15 or 20 ampere, 120 volt AC circuit at locations with construction or modifications?

☐ Do you have electrical installations in hazardous dust or vapor areas that meet NEC code?

☐ Are disconnecting means always opened before fuses are replaced? Are all electrical raceways and enclosures securely fastened in place?

☐ Are all energized parts of electrical circuits and equipment guarded against accidental contact by approved cabinets or enclosures?

☐ Are disconnecting switches for electrical motors in excess of two horsepower able to open the circuit when the motor is stalled without exploding?

☐ Is low voltage protection provided in the control device of motors driving machines or equipment that could cause injury from inadvertent starting?

☐ Are motor disconnecting switches within sight of the motor control device?

☐ Is each motor located within sight of its controller or is the controller disconnecting means able to be locked open or is a separate disconnecting means installed in the circuit within sight of the motor?

☐ Is the controller for each motor that exceeds two horsepower rated equal to or above the rating of the motor it serves?

☐ Are employees who regularly work around energized electrical equipment/lines instructed in CPR?

☐ Are employees prohibited from working alone on energized lines/equipment over 600 volts?

COMMENTS:

_____
_____
_____
_____
_____
_____